

**1 DETAILS OF THE PERSON ORDERING THE REPORT**

Client: Cricklade Road Management Company LTD  
Address: 15 Windsor Road, Swindon, SN13 1JP

**2 REASON FOR PRODUCING THIS REPORT**

Reason for producing this report:  
LandLords Safety Check

Date(s) on which inspection and testing was carried out: 30/05/2022

**3 DETAILS OF THE INSTALLATION WHICH IS THE SUBJECT OF THIS REPORT**

Installation Address: Thomas Edward Coard Building, Cricklade Road, Swindon, SN2 8AB

Description of premises: Domestic  N/A Commercial  Industrial  Other:  N/A

Estimated age of wiring system: 16 years Evidence of additions/alterations: No if yes, estimated age: N/A years

Installation records available? (Regulation 651.1) Yes Date of last inspection: 06/11/2019

**4 EXTENT AND LIMITATIONS OF INSPECTION AND TESTING**

Extent of the electrical installation covered by this report:  
50% Light fittings checked, 75% light switches checked, 6 circuits tested

Agreed limitations including the reasons (see Regulation 653.2):  
N/A

Agreed with: N/A

Operational limitations including the reasons:  
Unable to checked cables installed in walls, under floors or in ceilings.  
unable to do dead test on the main supply as not able to isolate the distribution board becuse plant and lift supplies in use, readings taken from previous report test results

The inspection and testing detailed in this report and accompanying schedules have been carried out in accordance with BS 7671: 2018 (IET Wiring Regulations) as amended to 2020.  
It should be noted that cables concealed within trunking and conduits, under floors, in roof spaces, and generally within the fabric of the building or underground, have not been inspected unless specifically agreed between the client and inspector prior to the inspection. An inspection should be made within an accessible roof space housing other electrical equipment.

**5 SUMMARY OF THE CONDITION OF THE INSTALLATION**

See page 3 for a summary of the general condition of the installation in terms of electrical safety.

Overall assessment of the installation in terms of it's suitability for continued use\*: **SATISFACTORY**

\* An unsatisfactory assessment indicates that dangerous (Code C1) and/or potentially dangerous (Code C2) conditions have been identified.

**6 RECOMMENDATIONS**

Where the overall assessment of the suitability of the installation for continued use on page 1 is stated as 'UNSATISFACTORY', I/We recommend that any observations classified as 'Code 1 - Danger Present' or 'Code 2 - Potentially dangerous' are acted upon as a matter of urgency.  
Investigation without delay is recommended for observations identified as 'FI - Further Investigation Required'.  
Observations classified as 'Code 3 - Improvement recommended' should be given due consideration.  
Subject to the necessary remedial action being taken, I/we recommend that the installation is further inspected and tested by: **5 Years**

Note: The proposed date for the next inspection should take into consideration the frequency and quality of maintenance that the installation can reasonably be expected to receive during its intended life. The period should be agreed between relevant parties.



## 8 GENERAL CONDITION OF THE INSTALLATION

General condition of the installation (in terms of electrical safety):

Installation is in a safe conditon

## 9 DECLARATION

I/We, being the person(s) responsible for the inspection and testing of the electrical installation (as indicated by my/our signatures below), particulars of which are described above, having exercised reasonable skill and care when carrying out the inspection and testing, hereby declare that the information in this report, including the observations and the attached schedules, provides an accurate assessment of the condition of the electrical installation taking into account the stated extent and limitations in section 4 of this report.

Trading Title: **A H Electrical Services**

Address: **70 Church Street  
Bocking  
Braintree** Postcode: **CM75JY**

Registration Number (if applicable): **NAPI63289**

Telephone Number: **07735035808**

For the INSPECTION, TESTING AND ASSESSMENT of the report:

Name: **Andrew Hughes** Position: **Electrician** Signature: **Andrew Hughes** Date: **30/05/2022**

## 10 SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS

Earthing Arrangements	Number and Type of Live Conductors				Nature of Supply Parameters			Supply Protective Device
TN-S	N/A	ac: <input checked="" type="checkbox"/>	dc: <input type="checkbox"/>	N/A	Nominal voltage(s):	U: <b>400 V</b>	Uo: <b>230 V</b>	BS(EN): <b>Unidentifiable</b>
TN-C-S	<input checked="" type="checkbox"/>	1-phase (2 wire): <b>N/A</b>	1-phase (3 wire): <b>N/A</b>	2 pole: <b>N/A</b>		Nominal frequency, f:	<b>50 Hz</b>	Type: <b>N/A</b>
TNC	N/A	2-phase (3 wire): <b>N/A</b>	3-phase (4 wire): <input checked="" type="checkbox"/>	3 pole: <b>N/A</b>	Prospective fault current, Ipf:	<b>5.2 kA</b>	Rated current: <b>N/A A</b>	
TT	N/A	Other: <b>N/A</b>	Other: <b>N/A</b>	Other: <b>N/A</b>	External earth fault loop impedance, Ze:	<b>0.11 Ω</b>	Short-circuit capacity: <b>N/A kA</b>	
IT	N/A	Confirmation of supply polarity: <input type="checkbox"/>			Number of supplies:	<b>1</b>		

## 11 PARTICULARS OF INSTALLATION REFERRED TO IN THE REPORT

Means of Earthing		Details of Installation Earth Electrode (where applicable)			
Distributor's facility:	<input checked="" type="checkbox"/>	Type:	<b>N/A</b>	Location:	<b>N/A</b>
Installation earth electrode:	<b>N/A</b>	Resistance to Earth:	<b>N/A Ω</b>	Method of measurement:	<b>N/A</b>
Maximum Demand (Load):	<b>60 Amps</b>	Protective measure(s) against electric shock:			<b>ADS</b>
Main Switch / Switch-Fuse / Circuit-Breaker / RCD Type		Current rating:		Supply conductors material:	If RCD main switch:
BS(EN):	<b>60947-3 Isolator</b>	<b>100 A</b>		<b>Copper</b>	Rated residual operating current (IΔn):
Number of poles:	<b>3</b>	Fuse/device rating or setting:		<b>70 mm<sup>2</sup></b>	Rated time delay:
		<b>N/A A</b>			Measured operating time (at IΔn):
		Voltage rating:			<b>N/A ms</b>
		<b>400 V</b>			
Earthing and Protective Bonding Conductors			Bonding of extraneous-conductive parts		
Earthing conductor	Connection/continuity verified:		To water installation pipes:		<input checked="" type="checkbox"/>
Conductor material:	<b>Copper</b>	csa: <b>70 mm<sup>2</sup></b>	To oil installation pipes:		<b>N/A</b>
			To structural steel:		<input checked="" type="checkbox"/>
Main protective bonding conductors	Connection/continuity verified:		To gas installation pipes:		<input checked="" type="checkbox"/>
Conductor material:	<b>Copper</b>	csa: <b>16 mm<sup>2</sup></b>	To lightning protection:		<input checked="" type="checkbox"/>
			To other service(s):		<b>N/A</b>

## 12 INSPECTION SCHEDULE

Item	Description	Comment	Outcome
1.0	EXTERNAL CONDITION OF INTAKE EQUIPMENT (VISUAL INSPECTION ONLY)		
1.1	Service cable	N/A	Pass
1.2	Service head	N/A	Pass
1.3	Earthing arrangements	N/A	Pass
1.4	Meter tails	N/A	Pass
1.5	Metering equipment	N/A	Pass
1.6	Isolator (where present)	N/A	N/A
2.0	PRESENCE OF ADEQUATE ARRANGEMENTS FOR PARALLEL OR SWITCHED ALTERNATIVE SOURCES		
2.1	Adequate arrangements where a generating set operates as a switched alternative to the public supply (551.6)	N/A	N/A
2.2	Adequate arrangements where a generating set operates in parallel with the public supply (551.7)	N/A	N/A
3.0	AUTOMATIC DISCONNECTION OF SUPPLY		
3.1	Main earthing/bonding arrangements (411.3; Chap 54):		
3.1.1	Presence of distributor's earthing arrangement (542.1.2.1; 542.1.2.2), or presence of installation earth electrode arrangement (542.1.2.3)	N/A	Pass
3.1.2	Adequacy of earthing conductor size (542.3; 543.1.1)	N/A	Pass
3.1.3	Adequacy of earthing conductor connections (542.3.2)	N/A	Pass
3.1.4	Accessibility of earthing conductor connections (543.3.2)	N/A	Pass
3.1.5	Adequacy of main protective bonding conductor sizes (544.1)	N/A	Pass
3.1.6	Adequacy and location of main protective bonding conductor connections (543.3.2; 544.1.2)	N/A	Pass
3.1.7	Accessibility of all protective bonding connections (543.3.2)	N/A	Pass
3.1.8	Provision of earthing/bonding labels at all appropriate locations (514.13)	N/A	Pass
3.2	FELV - requirements satisfied (411.7; 411.7.1)	N/A	Pass
4.0	OTHER METHODS OF PROTECTION (where any of the methods listed below are employed details should be provided on separate sheets)		
4.1	Non-conducting location (418.1)	N/A	Pass
4.2	Earth-free local equipotential bonding (418.2)	N/A	Pass
4.3	Electrical separation (Section 413; 418.3)	N/A	Pass
4.4	Double insulation (Section 412)	N/A	Pass
4.5	Reinforced insulation (Section 412)	N/A	Pass
5.0	DISTRIBUTION EQUIPMENT		
5.1	Adequacy of working space/accessibility to equipment (132.12; 513.1)	N/A	Pass
5.2	Security of fixing (134.1.1)	N/A	Pass
5.3	Condition of insulation of live parts (416.1)	N/A	Pass
5.4	Adequacy/security of barriers (416.2)	N/A	Pass
5.5	Condition of enclosure(s) in terms of IP rating etc (416.2)	N/A	Pass
5.6	Condition of enclosure(s) in terms of fire rating etc (421.1.6; 421.1.201; 526.5)	N/A	Pass
5.7	Enclosure not damaged/deteriorated so as to impair safety (651.2)	N/A	Pass
5.8	Presence and effectiveness of obstacles (417.2)	N/A	Pass
5.9	Presence of main switch(es), linked where required (462.1; 462.1.201; 462.2)	N/A	Pass
<b>OUTCOMES</b>			
Acceptable condition	PASS	Unacceptable condition	C1 or C2
		Improvement recommended	C3
		Further investigation	FI
		Not verified	N/V
		Limitation	LIM
		Not applicable	N/A

### 13 INSPECTION SCHEDULE (CONTINUED)

Item	Description	Comment	Outcome
5.10	Operation of main switch(es) (functional check) (643.10)	N/A	Pass
5.11	Manual operation of circuit-breakers and RCDs to prove disconnection (643.10)	N/A	Pass
5.12	Confirmation that integral test button/switch causes RCD(s) to trip when operated (functional check) (643.10)	N/A	Pass
5.13	RCD(s) provided for fault protection – includes RCBOs (411.4.204; 411.5.2; 531.2)	N/A	Pass
5.14	RCD(s) provided for additional protection/requirements, where required – includes RCBOs (411.3.3; 415.1)	N/A	Pass
5.15	Presence of RCD six-monthly test notice at or near equipment, where required (514.12.2)	N/A	Pass
5.16	Presence of diagrams, charts or schedules at or near equipment, where required (514.9.1)	N/A	Pass
5.17	Presence of non-standard (mixed) cable colour warning notice at or near equipment, where required (514.14)	N/A	Pass
5.18	Presence of alternative supply warning notice at or near equipment, where required (514.15)	N/A	N/A
5.19	Presence of next inspection recommendation label (514.12.1)	N/A	Pass
5.20	Presence of other required labelling (please specify) (Section 514)	N/A	N/A
5.21	Compatibility of protective devices, bases and other components; correct type and rating (no signs of unacceptable thermal damage, arcing or overheating) (411.3.2; 411.4; 411.5; 411.6; Sections 432, 433)	N/A	Pass
5.22	Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.3)	N/A	Pass
5.23	Protection against mechanical damage where cables enter equipment (522.8.1; 522.8.5; 522.8.11)	N/A	Pass
5.24	Protection against electromagnetic effects where cables enter ferromagnetic enclosures (521.5.1)	N/A	Pass
6.0	DISTRIBUTION CIRCUITS		
6.1	Identification of conductors (514.3.1)	N/A	Pass
6.2	Cables correctly supported throughout their run (521.10.202; 522.8.5)	N/A	LIM
6.3	Condition of insulation of live parts (416.1)	N/A	Pass
6.4	Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1)	N/A	Pass
6.5	Suitability of containment systems for continued use (including flexible conduit) (Section 522)	N/A	Pass
6.6	Cables correctly terminated in enclosures (Section 526)	N/A	Pass
6.7	Confirmation that ALL conductor connections, including connections to busbars, are correctly located in terminals and are tight and secure (526.1)	N/A	Pass
6.8	Examination of cables for signs of unacceptable thermal or mechanical damage/deterioration (421.1; 522.6)	N/A	Pass
6.9	Adequacy of cables for current-carrying capacity with regard for the type and nature of installation (Section 523)	N/A	Pass
6.10	Adequacy of protective devices: type and rated current for fault protection (411.3)	N/A	Pass
6.11	Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1)	N/A	Pass
6.12	Coordination between conductors and overload protective devices (433.1; 533.2.1)	N/A	Pass

#### OUTCOMES

Acceptable condition	PASS	Unacceptable condition	C1 or C2	Improvement recommended	C3	Further investigation	FI	Not verified	N/V	Limitation	LIM	Not applicable	N/A
----------------------	------	------------------------	----------	-------------------------	----	-----------------------	----	--------------	-----	------------	-----	----------------	-----

## 14 INSPECTION SCHEDULE (CONTINUED)

Item	Description	Comment	Outcome
6.13	Cable installation methods/practices with regard to the type and nature of installation and external influences (Section 522)	N/A	Pass
6.14	Where exposed to direct sunlight, cable of a suitable type (522.11.1)	N/A	Pass
6.15	Cables concealed under floors, above ceilings, in walls/partitions less than 50mm from a surface, and in partitions containing metal parts:		
6.15.1	Installed in prescribed zones (see Section 4. Extent and limitations) (522.6.202) or	N/A	LIM
6.15.2	Incorporating earthed armour or sheath, or run within earthed wiring system, or otherwise protected against mechanical damage by nails, screws and the like (see Section 4. Extent and limitations) (522.6.204)	N/A	Pass
6.16	Provision of fire barriers, sealing arrangements and protection against thermal effects (Section 527)	N/A	Pass
6.17	Band II cables segregated/separated from Band I cables (528.1)	N/A	Pass
6.18	Cables segregated/separated from non-electrical services (528.3)	N/A	Pass
6.19	Condition of circuit accessories (651.2)	N/A	Pass
6.20	Suitability of circuit accessories for external influences (512.2)	N/A	Pass
6.21	Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.3)	N/A	Pass
6.22	Adequacy of connections, including cpcs, within accessories and to fixed and stationary equipment – identify/record numbers and locations of items inspected (Section 526)	N/A	Pass
6.23	Presence, operation and correct location of appropriate devices for isolation and switching (Chapter 46; Section 537)	N/A	Pass
6.24	General condition of wiring systems (651.2)	N/A	Pass
6.25	Temperature rating of cable insulation (522.1.1; Table 52.1)	N/A	Pass
7.0	<b>FINAL CIRCUITS</b>		
7.1	Identification of conductors (514.3.1)	N/A	Pass
7.2	Cables correctly supported throughout their run (521.10.202; 522.8.5)	N/A	Pass
7.3	Condition of insulation of live parts (416.1)	N/A	Pass
7.4	Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1)	N/A	Pass
7.5	Suitability of containment systems for continued use (including flexible conduit) (Section 522)	N/A	Pass
7.6	Adequacy of cables for current-carrying capacity with regard for the type and nature of installation (Section 523)	N/A	Pass
7.7	Adequacy of protective devices: type and rated current for fault protection (411.3)	N/A	Pass
7.8	Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1)	N/A	Pass
7.9	Co-ordination between conductors and overload protective devices (433.1; 533.2.1)	N/A	Pass
7.10	Wiring system(s) appropriate for the type and nature of the installation and external influences (Section 522)	N/A	Pass
7.11	Cables concealed under floors, above ceilings, in walls/partitions, adequately protected against damage (522.6.201; 522.6.202; 522.6.203; 522.6.204):		
7.11.1	Installed in prescribed zones (see Section 4. Extent and limitations) (522.6.202)	N/A	LIM
7.11.2	Incorporating earthed armour or sheath, or run within earthed wiring system, or otherwise protected against mechanical damage by nails, screws and the like (see Section 4. Extent and limitations) (522.6.201; 522.6.204)	N/A	Pass

<b>OUTCOMES</b>													
Acceptable condition	PASS	Unacceptable condition	C1 or C2	Improvement recommended	C3	Further investigation	FI	Not verified	N/V	Limitation	LIM	Not applicable	N/A

## 15 INSPECTION SCHEDULE (CONTINUED)

Item	Description	Comment	Outcome
7.12	Provision of additional protection by 30mA RCD:		
7.12.1	For all socket-outlets of rating 32A or less unless exempt (411.3.3) *	N/A	Pass
7.12.2	For the supply of mobile equipment not exceeding 32A rating for use outdoors (411.3.3) *	N/A	Pass
7.12.3	For cables concealed in walls at a depth of less than 50mm (522.6.202, 522.6.203) *	N/A	N/A
7.12.4	For cables concealed in walls/partitions containing metal parts regardless of depth (522.6.203) *	N/A	N/A
7.12.5	For final circuits supplying luminaires within domestic (household) premises (411.3.4) *	N/A	N/A
* Note: Older installations designed prior to BS 7671:2018 may not have been provided with RCDs for additional protection.			
7.13	Provision of fire barriers, sealing arrangements and protection against thermal effects (Section 527)	N/A	Pass
7.14	Band II cables segregated/separated from Band I cables (528.1)	N/A	Pass
7.15	Cables segregated/separated from non-electrical services (528.3)	N/A	Pass
7.16	Termination of cables at enclosures – identify/record numbers and locations of items inspected (Section 526):		
7.16.1	Connections under no undue strain (526.6)	N/A	Pass
7.16.2	No basic insulation of a conductor visible outside enclosure (526.8)	N/A	Pass
7.16.3	Connections of live conductors adequately enclosed (526.5)	N/A	Pass
7.16.4	Adequately connected at point of entry to enclosure (glands, bushes etc.) (522.8.5)	N/A	Pass
7.17	Condition of accessories including socket-outlets, switches and joint boxes (651.2)	N/A	Pass
7.18	Suitability of accessories for external influences (512.2)	N/A	Pass
7.19	Single-pole switching or protective devices in line conductors only (132.14.1, 530.3.3)	N/A	Pass
8.0	ISOLATION AND SWITCHING		
8.1	Isolators (Sections 460; 537):		
8.1.1	Presence and condition of appropriate devices (Section 462; 537.2.7)	N/A	Pass
8.1.2	Acceptable location – state if local or remote from equipment in question (Section 462; 537.2.7)	N/A	Pass
8.1.3	Capable of being secured in the OFF position (462.3)	N/A	Pass
8.1.4	Correct operation verified (643.10)	N/A	Pass
8.1.5	Clearly identified by position and/or durable marking (537.2.6)	N/A	Pass
8.1.6	Warning label posted in situations where live parts cannot be isolated by the operation of a single device (514.11.1; 537.1.2)	N/A	Pass
8.2	Switching off for mechanical maintenance (Section 464; 537.3.2):		
8.2.1	Presence and condition of appropriate devices (464.1; 537.3.2)	N/A	N/A
8.2.2	Acceptable location – state if local or remote from equipment in question (537.3.2.4)	N/A	N/A
8.2.3	Capable of being secured in the OFF position (462.3)	N/A	N/A
8.2.4	Correct operation verified (643.10)	N/A	N/A
8.2.5	Clearly identified by position and/or durable marking (537.3.2.4)	N/A	N/A

### OUTCOMES

Acceptable condition	PASS	Unacceptable condition	C1 or C2	Improvement recommended	C3	Further investigation	FI	Not verified	N/V	Limitation	LIM	Not applicable	N/A
----------------------	------	------------------------	----------	-------------------------	----	-----------------------	----	--------------	-----	------------	-----	----------------	-----

**16 INSPECTION SCHEDULE (CONTINUED)**

Item	Description	Comment	Outcome
8.3	Emergency switching/stopping (Section 465; 537.3.3):		
8.3.1	Presence and condition of appropriate devices (Section 465; 537.3.3; 537.4)	N/A	Pass
8.3.2	Readily accessible for operation where danger might occur (537.3.3.6)	N/A	Pass
8.3.3	Correct operation verified (643.10)	N/A	Pass
8.3.4	Clearly identified by position and/or durable marking (537.3.3.6)	N/A	Pass
8.4	Functional switching (Section 463; 537.3.1):		
8.4.1	Presence and condition of appropriate devices (537.3.1.1; 537.3.1.2)	N/A	Pass
8.4.2	Correct operation verified (537.3.1.1; 537.3.1.2)	N/A	Pass
9.0	CURRENT-USING EQUIPMENT (PERMANENTLY CONNECTED)		
9.1	Condition of equipment in terms of IP rating etc (416.2)	N/A	Pass
9.2	Equipment does not constitute a fire hazard (Section 421)	N/A	Pass
9.3	Enclosure not damaged/deteriorated so as to impair safety (134.1.1; 416.2; 512.2)	N/A	Pass
9.4	Suitability for the environment and external influences (512.2)	N/A	Pass
9.5	Security of fixing (134.1.1)	N/A	Pass
9.6	Cable entry holes in ceiling above luminaires, sized or sealed so as to restrict the spread of fire: List number and location of luminaires inspected (separate page) (527.2)	N/A	Pass
9.7	Recessed luminaires (downlighters):		
9.7.1	Correct type of lamps fitted (559.3.1)	N/A	N/A
9.7.2	Installed to minimise build-up of heat by use of 'fire rated' fittings, insulation displacement box or similar (421.1.2)	N/A	N/A
9.7.3	No signs of overheating to surrounding building fabric (559.4.1)	N/A	N/A
9.7.4	No signs of overheating to conductors/terminations (526.1)	N/A	N/A
10.0	LOCATION(S) CONTAINING A BATH OR SHOWER		
10.1	Additional protection for all low voltage (LV) circuits by RCD not exceeding 30mA (701.411.3.3)	N/A	N/A
10.2	Where used as a protective measure, requirements for SELV or PELV met (701.414.4.5)	N/A	N/A
10.3	Shaver sockets comply with BS EN 61558-2-5 formerly BS 3535 (701.512.3)	N/A	N/A
10.4	Presence of supplementary bonding conductors, unless not required by BS 7671: 2018 (701.415.2)	N/A	N/A
10.5	Low voltage (e.g. 230 volt) socket-outlets sited at least 3m from zone 1 (701.512.3)	N/A	N/A
10.6	Suitability of equipment for external influences for installed location in terms of IP rating (701.512.2)	N/A	N/A
10.7	Suitability of accessories and controlgear etc. for a particular zone (701.512.3)	N/A	N/A
10.8	Suitability of current-using equipment for particular position within the location (701.55)	N/A	N/A
11.0	OTHER PART 7 SPECIAL INSTALLATIONS OR LOCATIONS List all other special installation or locations present, if any. (Record separately the results of particular inspections)		
11.1	N/A	N/A	
11.2	N/A	N/A	
11.3	N/A	N/A	
<b>OUTCOMES</b>			
Acceptable condition	PASS	Unacceptable condition	C1 or C2
		Improvement recommended	C3
		Further investigation	FI
		Not verified	N/V
		Limitation	LIM
		Not applicable	N/A

## 17 SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Distribution board designation:

Landlords DB

Location:

Switch Room

Circuit number and phase	Circuit designation	Type of wiring	Reference Method	Number of points served	Circuit conductors: csa		Max disconnect time permitted by BS7671 s	Overcurrent protective devices					RCD	Maximum Z <sub>s</sub> permitted by BS7671 Ω	Circuit impedances (Ohms)					Insulation resistance			Polarity	Maximum measured earth fault loop impedance Z <sub>s</sub> Ω	RCD		AFDD										
					Live mm <sup>2</sup>	cpc mm <sup>2</sup>		BS(EN)	Type No	Rating A	Capacity kA	Operating current, I <sub>Δn</sub> mA			Ring final circuits only (measured end to end)			All circuits (one column to be completed)		Live - Live MΩ	Live - Earth MΩ	Test voltage V			Disconnection time ms	Test button operation											
															r <sub>1</sub> (Line)	r <sub>n</sub> (Neutral)	r <sub>2</sub> (cpc)	R <sub>1</sub> +R <sub>2</sub>	R <sub>2</sub>																		
																												Test button operation									
1	Lift Supply	F	E	1	10	10	0.4	60898	B	63	10	N/A	0.69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
2	Stair case 1 Lights	A	100	19	1.5	1.5	0.4	60898	B	10	10	N/A	4.37	N/A	N/A	N/A	3.1	N/A	N/A	N/A	N/A	N/A	N/A	✓	3.46	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
3	Stair case 2 lights	F	E	17	1.5	1.5	0.4	60898	B	6	10	N/A	7.28	N/A	N/A	N/A	2.78	N/A	N/A	N/A	N/A	N/A	N/A	✓	3.09	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
4	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
5	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
6	Stair case 3 lights	A	100	10	1.5	1.5	0.4	60898	B	6	10	N/A	7.28	N/A	N/A	N/A	2.21	N/A	>999	>999	500	✓	2.55	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
7	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
8	Ground Floor Cleaners Socket	A	B	1	2.5	1.5	0.4	60898	B	6	10	30	7.28	N/A	N/A	N/A	0.27	N/A	>999	>999	500	✓	0.40	38.1	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
9	2nd Floor Cleaners Sockets	A	B	3	2.5	1.5	0.4	60898	B	32	10	30	1.37	0.79	0.79	1.17	0.38	N/A	>999	>999	500	✓	0.44	38.2	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
10	1st Floor Cleaners sockets	A	B	3	2.5	1.5	0.4	60898	B	32	10	30	1.37	0.70	0.70	1.22	0.51	N/A	>999	>999	500	✓	0.49	38.3	✓	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
11	CCTV Spur	A	B	1	2.5	1.5	0.4	60898	B	16	N/A	30	2.73	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

CODES FOR TYPE OF WIRING	A Thermoplastic insulated/sheathed cables	B Thermoplastic cables in metallic conduit	C Thermoplastic cables in nonmetallic conduit	D Thermoplastic cables in metallic trunking	E Thermoplastic cables in nonmetallic trunking	F Thermoplastic /SWA cables	G Thermosetting /SWA cables	H Mineral insulated cables	O - Other
									N/A

## 18 BOARD CHARACTERISTICS

APPLIES WHEN THE BOARD IS NOT CONNECTED TO THE ORIGIN OF THE INSTALLATION

Supply to this distribution board is from:	N/A	No of phases:	N/A	Confirmation of supply polarity:	N/A
Overcurrent protective device for the distribution circuit:	BS(EN): N/A	Rating:	N/A A	Nominal Voltage:	N/A V
RCD	BS(EN): N/A	No of poles:	N/A	Rating:	N/A mA
				Z <sub>s</sub> :	N/A Ω
				Disconnection time at In:	N/A ms
				Disconnection time at 5I <sub>n</sub> :	N/A ms

## 19 DETAILS OF TEST INSTRUMENTS

Details of Test Instruments used (state serial and/or asset numbers):

Multi-functional:	1008123102173323	Insulation resistance:	1008123102173323	Continuity:	1008123102173323
Earth electrode resistance:	N/A	Earth fault loop impedance:	1008123102173323	RCD:	1008123102173323

## 20 TESTED BY

Name:	Andrew Hughes	Position:	Electrician	Signature:	<i>Andrew Hughes</i>	Date:	30/05/2022
-------	---------------	-----------	-------------	------------	----------------------	-------	------------



**SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS**

Distribution board designation:

Landlords DB

Location:

Switch Room

Circuit number and phase	Circuit designation	Type of wiring	Reference Method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	Maximum Z <sub>s</sub> permitted by BS7671	Circuit impedances (Ohms)					Insulation resistance			Polarity	Maximum measured earth fault loop impedance Z <sub>s</sub>	RCD		AFDD			
					Live	cpc	Max disconnect time permitted by BS7671	BS(EN)	Type No	Rating	Capacity	Operating current, I <sub>Δn</sub>			Ring final circuits only (measured end to end)			All circuits (one column to be completed)		Live - Live	Live - Earth	Test voltage			Disconnection time	Test button operation				
															r <sub>1</sub>	r <sub>n</sub>	r <sub>2</sub>	R <sub>1</sub> +R <sub>2</sub>	R <sub>2</sub>									MΩ	MΩ	V
					mm <sup>2</sup>	mm <sup>2</sup>	s	A	kA	mA	Ω	(Line)			(Neutral)	(cpc)				✓	Ω	ms			✓	✓				
33	Gates	G	B	1	6	22	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	> 200	500	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
34	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
35	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
36	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
37	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
38	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
39	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
40	DB/LL/2 Control Circuit	A	B	1	4	4	0.4	60898	B	16	10	N/A	2.73	N/A	N/A	N/A	0.05	N/A	N/A	N/A	N/A	N/A	N/A	✓	0.14	N/A	N/A			
41																														

CODES FOR TYPE OF WIRING	A Thermoplastic insulated/sheathed cables	B Thermoplastic cables in metallic conduit	C Thermoplastic cables in nonmetallic conduit	D Thermoplastic cables in metallic trunking	E Thermoplastic cables in nonmetallic trunking	F Thermoplastic /SWA cables	G Thermosetting /SWA cables	H Mineral insulated cables	O - Other N/A
--------------------------	--	---	--	--	---	--------------------------------	--------------------------------	-------------------------------	------------------

## SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Distribution board designation:

**D.B. 2 Heater**

Location:

**Switch Room**

Circuit number and phase	Circuit designation	Type of wiring	Reference Method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	Maximum Z <sub>s</sub> permitted by BS7671 Ω	Circuit impedances (Ohms)					Insulation resistance			Polarity	Maximum measured earth fault loop impedance Z <sub>s</sub> Ω	RCD		AFDD
					Live mm <sup>2</sup>	cpc mm <sup>2</sup>	Max disconnect time permitted by BS7671 s	BS(EN)	Type No	Rating A	Capacity kA	Operating current, I <sub>Δn</sub> mA			Ring final circuits only (measured end to end)			All circuits (one column to be completed)		Live - Live MΩ	Live - Earth MΩ	Test voltage V			Disconnection time ms	Test button operation ✓	
															r <sub>1</sub> (Line)	r <sub>n</sub> (Neutral)	r <sub>2</sub> (cpc)	R <sub>1</sub> +R <sub>2</sub>	R <sub>2</sub>								
					Ω	Ω	Ω	Ω	Ω																		
1 L1	Heater Ground Floor Stair 3	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.37	N/A	N/A	N/A	0.95	N/A	>999	>999	500	✓	1.04	N/A	N/A	N/A	
1 L2	Heater Ground Floor Stair 1	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.37	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
1 L3	Heater 1st Floor Stair	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.37	N/A	N/A	N/A	N/A	N/A	> 200	500	N/A	N/A	N/A	N/A	N/A	N/A	
2 L1	Heater 1st floor corridor	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.37	N/A	N/A	N/A	N/A	N/A	> 200	500	N/A	N/A	N/A	N/A	N/A	N/A	
2 L2	Heater Ground Floor Stair 2	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.37	N/A	N/A	N/A	N/A	N/A	> 200	500	N/A	N/A	N/A	N/A	N/A	N/A	
2 L3	Heater 1st floor lobby	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.37	N/A	N/A	N/A	N/A	N/A	> 200	500	N/A	N/A	N/A	N/A	N/A	N/A	
3 L1	Heater 3rd Floor corridor	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.37	N/A	N/A	N/A	N/A	N/A	> 200	500	N/A	N/A	N/A	N/A	N/A	N/A	
3 L2	Heater First floor corridor	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.37	N/A	N/A	N/A	N/A	N/A	> 200	500	N/A	N/A	N/A	N/A	N/A	N/A	
3 L3	Heater 2nd Floor corridor Stair 1	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.37	N/A	N/A	N/A	N/A	N/A	> 200	500	N/A	N/A	N/A	N/A	N/A	N/A	
4 L1	Heater 2nd Floor corridor	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.37	N/A	N/A	N/A	N/A	N/A	> 200	500	N/A	N/A	N/A	N/A	N/A	N/A	
4 L2	Heater 1st Floor stair 2	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.37	N/A	N/A	N/A	N/A	N/A	> 200	500	N/A	N/A	N/A	N/A	N/A	N/A	

CODES FOR TYPE OF WIRING	A Thermoplastic insulated/sheathed cables	B Thermoplastic cables in metallic conduit	C Thermoplastic cables in nonmetallic conduit	D Thermoplastic cables in metallic trunking	E Thermoplastic cables in nonmetallic trunking	F Thermoplastic /SWA cables	G Thermosetting /SWA cables	H Mineral insulated cables	O - Other
									N/A

### BOARD CHARACTERISTICS

APPLIES WHEN THE BOARD IS NOT CONNECTED TO THE ORIGIN OF THE INSTALLATION

Supply to this distribution board is from:	Origin	No of phases:	1	Confirmation of supply polarity:	✓
Overcurrent protective device for the distribution circuit:	BS(EN): Unidentifiable	Rating:	N/A A	Nominal Voltage:	230 V
RCD	BS(EN): N/A	No of poles:	N/A	Rating:	N/A mA
				Z <sub>s</sub> :	0.13 Ω
				Disconnection time at In:	N/A ms
				lpf:	4.2 kA
				Disconnection time at 5I <sub>n</sub> :	N/A ms

### DETAILS OF TEST INSTRUMENTS

Details of Test Instruments used (state serial and/or asset numbers):

Multi-functional:	1008123102173323	Insulation resistance:	1008123102173323	Continuity:	1008123102173323
Earth electrode resistance:	N/A	Earth fault loop impedance:	1008123102173323	RCD:	1008123102173323

### TESTED BY

Name:	Andrew Hughes	Position:	Electrician	Signature:	<i>Andrew Hughes</i>	Date:	30/05/2022
-------	---------------	-----------	-------------	------------	----------------------	-------	------------

**SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS**

Distribution board designation:

D.B. 2 Heater

Location:

Switch Room

Circuit number and phase	Circuit designation	Type of wiring	Reference Method	Number of points served	Circuit conductors: csa			Overcurrent protective devices					RCD	Maximum Z <sub>s</sub> permitted by BS7671	Circuit impedances (Ohms)					Insulation resistance			Polarity	Maximum measured earth fault loop impedance Z <sub>s</sub>	RCD		AFDD		
					Live	cpc	Max disconnect time permitted by BS7671	BS(EN)	Type No	Rating	Capacity	Operating current, I <sub>Δn</sub>			Ring final circuits only (measured end to end)			All circuits (one column to be completed)		Live - Live	Live - Earth	Test voltage			Disconnection time	Test button operation		Test button operation	
															r <sub>1</sub>	r <sub>n</sub>	r <sub>2</sub>	R <sub>1</sub> +R <sub>2</sub>	R <sub>2</sub>										MΩ
					mm <sup>2</sup>	mm <sup>2</sup>	s	A	kA	mA	Ω	(Line)			(Neutral)	(cpc)													
4 L3	Heater 2nd Floor corridor	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.37	N/A	N/A	N/A	N/A	N/A	N/A	> 200	500	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
5 L1	Heater 2nd Floor lift lobby	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.37	N/A	N/A	N/A	N/A	N/A	N/A	> 200	500	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
5 L2	Heater 3rd Floor corridor	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.37	N/A	N/A	N/A	N/A	N/A	N/A	> 200	500	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
5 L3	Heater 2nd Floor Stairs	A	B	1	2.5	1.5	0.4	60898	C	16	10	N/A	1.37	N/A	N/A	N/A	N/A	N/A	N/A	> 200	500	N/A	N/A	N/A	N/A	N/A	N/A	N/A	
6 L1																													
6 L2																													
6 L3																													

CODES FOR TYPE OF WIRING	A Thermoplastic insulated/sheathed cables	B Thermoplastic cables in metallic conduit	C Thermoplastic cables in nonmetallic conduit	D Thermoplastic cables in metallic trunking	E Thermoplastic cables in nonmetallic trunking	F Thermoplastic /SWA cables	G Thermosetting /SWA cables	H Mineral insulated cables	O - Other N/A
--------------------------	--	---	--	--	---	--------------------------------	--------------------------------	-------------------------------	------------------

## ELECTRICAL INSTALLATION CONDITION REPORT GUIDANCE FOR RECIPIENTS

(to be appended to the Report)

This Report is an important and valuable document which should be retained for future reference.

1. The purpose of this Report is to confirm, so far as reasonably practicable, whether or not the electrical installation is in a satisfactory condition for continued service (see Section 5). The Report should identify any damage, deterioration, defects and/or conditions which may give rise to danger.
2. The person ordering the Report should have received the 'original' Report and the inspector should have retained a duplicate.
3. The 'original' Report should be retained in a safe place and be made available to any person inspecting or undertaking work on the electrical installation in the future. If the property is vacated, this Report will provide the new owner/occupier with details of the condition of the electrical installation at the time the Report was issued.
4. Where the installation incorporates a residual current device (RCD) there should be a notice at or near the device stating that it should be tested six-monthly. For safety reasons it is important that this instruction is followed.
5. Section 4 (Extent and Limitations) should identify fully the extent of the installation covered by this Report and any limitations on the inspection and testing. The inspector should have agreed these aspects with the person ordering the Report and with other interested parties (licensing authority, insurance company, mortgage provider and the like) before the inspection was carried out.
6. Some operational limitations such as inability to gain access to parts of the installation or an item of equipment may have been encountered during the inspection. The inspector should have noted these in Section 4.
7. For items classified in Section 7 as C1 ('Danger present'), the safety of those using the installation is at risk, and it is recommended that a skilled person or persons competent in electrical installation work undertakes the necessary remedial work immediately.
8. For items classified in Section 7 as C2 ('Potentially dangerous'), the safety of those using the installation may be at risk and it is recommended that a skilled person or persons competent in electrical installation work undertakes the necessary remedial work as a matter of urgency.
9. Where it has been stated in Section 7 that an observation requires further investigation (code FI) the inspection has revealed an apparent deficiency which may result in a code C1 or C2, and could not, due to the extent or limitations of the inspection, be fully identified. Such observations should be investigated without delay. A further examination of the installation will be necessary, to determine the nature and extent of the apparent deficiency (see Section 6).
10. For safety reasons, the electrical installation should be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. The recommended date by which the next inspection is due is stated in Section 6 of the Report under 'Recommendations' and on a label at or near to the consumer unit/ distribution board.